

MONTHLY INSPECTION CHECKLIST — PUMP P-104

Inspection Date: 15 June 2025 | Inspector: Ramesh G. | Approved: Unit Supervisor

#	Check Item	Reading / Status	Limit	Result
1	Vibration (mm/s)	7.2	< 7.1	■ WARN
2	Bearing Temperature DE (°C)	81	< 85	■ WARN
3	Bearing Temperature NDE (°C)	78	< 85	✓ OK
4	Discharge Pressure (bar)	3.9	3.8–4.5	✓ OK
5	Flow Rate (m³/h)	79	80–95	■ LOW
6	Motor Current (A)	131	120–135	✓ OK
7	Seal Leak-off (ml/hr)	2.1	< 5.0	✓ OK
8	Coupling Guard Secure	Yes	Required	✓ OK
9	Lubrication Interval (hrs since)	580	< 500	✗ OVERDUE
10	Noise / Unusual Sound	Slight rumble NDE	None	■ WARN
11	Foundation Bolts Tight	Yes	Required	✓ OK
12	OISD-113 Compliance Current	Yes	Required	✓ OK

Inspector Notes

Vibration at 7.2 mm/s — marginally above ISO Zone C threshold of 7.1 mm/s. Recommend immediate lubrication (overdue by 80 hours) and bearing inspection. Slight rumble audible at NDE bearing suggests early-stage bearing degradation. Flow rate 1% below nominal — possibly related to increased bearing friction.

ACTION REQUIRED: Schedule lubrication within 24 hours. If vibration exceeds 7.5 mm/s before lubrication, isolate pump and inspect bearings before restart.

Next scheduled inspection: 15 July 2025.